

The diagrams illustrate the construction progress of the Nishimura Community Center across five phases:

- 予備工事 (Preparation Work):** Shows the initial site layout with labels for '老人保健センター解体' (Elderly Health Center Demolition), '屋内運動場解体' (Indoor Sports Field Demolition), '中間教室 庁舎附帯庫など解体' (Intermediate Classroom, Office Annex Warehouse, etc. Demolition), and '民間GS 移転想定' (Private Gas Station Relocation Expected).
- 1.0期工事 (1st Construction Phase):** Shows the '仮庁舎建設' (Temporary Office Building Construction), '仮設駐車場 103台程度' (Temporary Parking Lot, approx. 103 spaces), '公民館 継続' (Community Center Continuation), '新庁舎 建設' (New Office Building Construction), and '現庁舎 継続' (Current Office Building Continuation).
- 2.0期工事 (2nd Construction Phase):** Shows the '公民館 建設' (Community Center Construction), '仮設駐車場 66台程度' (Temporary Parking Lot, approx. 66 spaces), '公民館 建設' (Community Center Construction), '現庁舎 解体' (Current Office Building Demolition), and '交流館 建設' (Exchange Hall Construction).
- 3.0期工事 (3rd Construction Phase):** Shows the '公民館 解体' (Community Center Demolition), '市庭館 建設' (City Hall Construction), and '交流館 建設' (Exchange Hall Construction).
- 3.5期工事 (3.5th Construction Phase):** Shows the '自然館 建設' (Natural History Museum Construction).

[illegible]

▲多様な木材利用・屋根形状の検討